

Albany Township-
Extended Meeting-May 11, 2015

The extended meeting was called to order by Chair Tim Nierenhausen, on May 11, 2015, 5:30 P.M. . Supervisors Tim Nierenhausen, Mary Rosen, and Loren Pelzer were present; also present, Diane Noll, Clerk.

Contractors present:

Chris Kotzer-Kotzer Excavating

Dave Gerads-Gerads Construction

Ben Bardson-Bardson Excavating

This meeting was called to tour the following roads:

245 Avenue

251 Street

365 Street

360 Street

249 Avenue

219 Avenue

Attached are the quotes that will be presented at the June 1 meeting.

Meeting adjourned at 5:50 P.M.

Respectfully submitted.

Diane E Noll

Diane E Noll
Clerk/Treasurer

Approved minutes signed:

Tim Nierenhausen

June 1, 2015

Township Board Chair

Date

PROJECT 1

CONTRACTOR: _____

QUOTES FOR REPAIR OF 245 Avenue

The intent of this project is to repair the soft areas on the north end of the road. Flags have been placed on the road where construction should begin and end. The first section is 180 feet long, the second section is 175 feet long. The road will stay at 22 feet wide and shoulders will not be changed. The culvert on the west side will be cleaned out. Both Environmental Services and Sauk River Watershed will need to be contacted prior to construction. Construction will be completed prior to September 1, 2015. 10 days before construction is to begin, contact will be made with the Township to allow them to notify residents of the possible road closure.

ITEM	Unit Price	Total
Silt Fence will be placed on the East and West sides of the road prior to construction. Approximately 800 feet		
Place (approx)250 feet of 22 foot wide webbing/fabric.		
Both sections will be tiled down the center-with 4 outlets		
2 foot sub cut		
Culvert on East side approach – cleaned out		
Tires cleaned out of ditch on west side		
Price per cubic yard of Class 5 gravel-		
Completed top will be 22 feet across 6" of Class 5 gravel over entire project AND WILL BE COMPACTED		
Seed and mulch ditches-Must be placed per MNDOT Standard Specifications 6 "black dirt/ Approx.		
Road closed signs in place		
NPDES permit filed		
Contact Locator		
TOTAL		

PROJECT 2

CONTRACTOR: _____

QUOTES FOR REPAIR OF 360 Street

The intent of this project is to repair the soft areas on the east end of the road. Flags have been placed on the road where construction should begin and end. The section is approximately 6,000 feet long. The road will stay at 24 feet wide and shoulders will not be changed. Construction will be completed prior to September 1, 2015. 10 days before construction is to begin, contact will be made with the Township to allow them to notify residents of the possible road closure.

ITEM	Unit Price	Total
Silt Fence will be placed on the north and south sides of the road prior to construction. Approximately 12,000 feet		
Place (approx)6.000 feet of 24 foot wide webbing/fabric.		
Both sections will be tiled down the center-with outlets every 300 feet		
2 foot sub cut		
Price per cubic yard of Class 5 gravel-		
Completed top will be 24 feet across 6" of Class 5 gravel over entire project AND WILL BE COMPACTED		
Seed and mulch ditches-Must be placed per MNDOT Standard Specifications 6 " black dirt/ Approx. 800 Cubic Yards plus seed and mulch		
Road closed signs in place		
NPDES permit filed		
Contact Locator		
TOTAL		

PROJECT 3

CONTRACTOR: _____

QUOTES FOR REPAIR OF 249 AVENUE

The intent of this project is to repair the soft areas on the North end of the road. Flags have been placed on the road where construction should begin and end. The section is approximately 310 feet long. The road will stay at 22 feet wide and shoulders will not be changed. Construction will be completed prior to September 1, 2015. 10 days before construction is to begin, contact will be made with the Township to allow them to notify residents of the possible road closure.

ITEM	Unit Price	Total
Silt Fence will be placed on the East and West sides of the road prior to construction. Approximately 620 feet		
Place (approx)310 feet of 22 foot wide webbing/fabric.		
Sections will be tilled down the center-with 4 outlets		
2 foot sub cut		
Price per cubic yard of Class 5 gravel-		
Completed top will be 22 feet across 6" of Class 5 gravel over entire project AND WILL BE COMPACTED		
Seed and mulch ditches-Must be placed per MNDOT Standard Specifications 6 " black dirt/ Approx. 800 Cubic Yards plus seed and mulch		
Road closed signs in place		
NPDES permit filed		
Contact Locator		
TOTAL		

PROJECT 4

CONTRACTOR: _____

QUOTES FOR REPAIR OF 365 STREET

The intent of this project is to repair the soft areas on the west end of road. Flags have been placed on the road where construction should begin and end. Section is approximately 440 feet long The road will stay at 24 feet wide and shoulders will not be changed. Construction will be completed prior to September 1, 2015.

10 days before construction is to begin, contact will be made with the Township to allow them to notify residents of the possible road closure.

ITEM	Unit Price	Total
Silt Fence will be placed on the North and South sides of the road prior to construction. Approximately 1,200 feet		
Place (approx) 440 feet of 24 foot wide webbing/fabric.		
Section will be tilled down the center-		
2 foot sub cut-raise 3 feet		
Price per cubic yard of Class 5 gravel-		
Completed top will be 24 feet across 6" of Class 5 gravel over entire project AND WILL BE COMPACTED		
Seed and mulch ditches-Must be placed per MNDOT Standard Specifications 6 " black dirt/ Approx. 800 Cubic Yards plus seed and mulch		
Road closed signs in place		
NPDES permit filed		
Contact Locator		
TOTAL		